

PROGRAMA DE INVERSIONES	7,305,891	22,890,382	3,919,864	7,248,157	744,903	2,469,392	18,683,896	81,66
PROYECTOS DE INVERSION	5,864,234	19,380,382	3,831,458	6,971,956	738,354	2,211,374	15,202,079	78,44
ELECTRIFICACIÓN DE ASENTAMIENTOS HUMANOS: DISTRITO DE YARINACOCCHA	120351	0	3,472,612	30,000	0	0	3,611,246	103,99
ELECTRIFICACIÓN DE ASENTAMIENTOS HUMANOS: DISTRITO DE MANANTAY	122050	0	3,681,749	30,000	0	0	3,483,115	94,60
PEQUEÑO SISTEMA ELÉCTRICO BAJO	82110	0	1,488,592	725,000	75,563	135,769	899,361	60,42
ELECTRIFICACIÓN DE ASENTAMIENTOS HUMANOS DE UCAYALI: DISTRITO AGUAYTIA Y CAMPO VERDE (16 AAHH)	152375	0	1,895,529	445,000	58,552	198,050	1,648,579	86,97
ELECTRIFICACIÓN DE ASENTAMIENTOS HUMANOS DE UCAYALI: DISTRITO DE CALLERIA ETAPA I (12 AAHH)	152533	0	3,304,732	850,000	0	300,272	3,337,283	100,98
ELECTRIFICACIÓN DE ASENTAMIENTOS HUMANOS DE UCAYALI: DISTRITO DE CALLERIA ETAPA II (11 AAHH)	152713	0	1,858,293	1,858,293	488,572	1,355,545	1,355,545	72,95
PEQUEÑAS AMPLIACIONES DE REDES SECUNDARIAS PUCALLPA 2009	155842	0	190,000	7,205	0	0	182,795	96,21
PROYECTOS DE ELECTRIFICACIÓN (Estudios)		0	792,417	330,000	117,667	221,738	684,155	86,34
OTROS	5,864,234	0	0	0	0	0	0	0
CONSTRUCCIÓN DE LA LINEA DE TRANSMISIÓN 60 Kv SET PARQUE INDUSTRIAL - SET		2,696,458	2,696,458	2,696,458	0	0	0	0
GASTOS DE CAPITAL NO LIGADOS A	1,441,657	3,500,000	88,406	276,201	6,549	256,018	3,481,817	99,48
EQUIPOS DE DISTRIBUCIÓN	1,441,657	3,500,000	88,406	276,201	6,549	256,018	3,481,817	99,48
EQUIPOS DE CALIDAD Y FISCALIZACIÓN	0	0	0	0	0	0	0	0
EQUIPOS TIC	0	0	0	0	0	0	0	0
LICENCIAS	0	0	0	0	0	0	0	0
INVERSION FINANCIERA	0	0	0	0	0	0	0	0
OTROS	0	0	0	0	0	0	0	0
<b>TOTAL GASTOS DE CAPITAL</b>	<b>7,305,891</b>	<b>22,890,382</b>	<b>3,919,864</b>	<b>7,248,157</b>	<b>744,903</b>	<b>2,469,392</b>	<b>18,683,896</b>	<b>81,66</b>

